

LEVEL ONE

Reference
No.: 1998-171

SURVEILLANCE

AND INSPECTION REPORT

*Carried Out
By*



PREPARED FOR: -

SYMON BROS. CONSTRUCTIONS PTY LTD



Table of Contents

| | | |
|----|----------------------------------|---|
| 1) | Introduction & Scope..... | 2 |
| 2) | Site Preparation..... | 2 |
| 3) | Fill Material..... | 2 |
| 4) | Fill Construction Procedure..... | 3 |
| 5) | Compaction Control Testing..... | 3 |
| 6) | Testing Frequency..... | 3 |
| 7) | Statement of Compliance..... | 4 |
| 8) | Limitations of this Report..... | 4 |

Appendices

Appendix A Construction Drawings

Appendix B Daily Field Compaction Summary Results



Client Name: Symon Bros. Constructions Pty Ltd

Project Name: True North Stage 21

Location: Lysterfield Drive Greenvale

Date: 28th of January 2022

Author: Mr. Sam Loza

Reference No.: 1998-171

Revision: 00

Project Manager: Mr. Nick Goutzamanis

1. Introduction & Scope

At the request of Symon Bros. Construction Pty Ltd, Geotechnical Laboratories has carried out inspection and testing of the above-mentioned site from the 13th of March 2021 to the 19th of March 2021 where a residential development is being constructed. Inspection and testing of stripping, material quality and compaction control tests were carried out to comply with the requirements of AS 3798 Appendix B, Level 1.

The following documentation was submitted to Geotechnical Laboratories by Symon Bros. Constructions Pty Ltd and was used to determine compliance of earthworks in conjunction with the requirements of AS 3798 – 2007.

(1). Detail Plan Drawing No. 303051CR200 (Rev 0).

General site works involved the placement of fill, using mainly on-site derived clay, to bring the fill region to the required finished levels as indicated on the detail plan.

2. Site Preparation

Site inspections were undertaken on the 13th of March 2021 confirming that selected areas to be filled were completely stripped of topsoil prior to filling. The brown silty topsoils had been stockpiled around the site for later removal off-site.

The existing dam was de-sludged and a clean firm base established prior to the commencement of backfilling.

Initial proof roll inspections were performed and subsequently throughout the project duration to ensure no significant soft areas were present prior to filling.

3. Fill Material

The fill material used was sourced from on-site excavations. The stockpiled material had been screened to remove any boulders.



The fill material is best described as CLAY, brown, grey-brown, slightly moist to moist, medium to high plasticity with fine to coarse grained sand and gravels of granite and basalt origin.

The fill material is consistent with the naturally occurring soils for this region.

Source material was deemed a **Suitable Material** in accordance with guidelines set out in AS 3798 - 2007 Section 4.4.

4. Fill Construction Procedure

The following plant (but not always limited to) were engaged in the fill placement process:

- Highway trucks / dump trucks
- A watercart
- A sheepsfoot compactor (825)

The sheepsfoot compactor placed material in horizontal loose layers of approximately 250-300mm. The compactor also performed compaction of the clay fill operating in a criss-cross pattern where possible.

The moisture condition of the fill was closely monitored and moisture conditioning procedures were applied to bring the material closer to its Standard Optimum Moisture Content (AS 1289 5.7.1).

5. Compaction Control Testing

Compaction control testing was performed on-site using a Nuclear Densometer in accordance with AS 1289 5.8.1. Laboratory reference densities were determined from material sampled at each test site location using the Hilf Rapid Compaction Method in accordance with AS 1289 5.7.1.

A total of fifteen compaction tests were performed on the fill construction. Results are presented in Appendix B of this report.

6. Testing Frequency

Testing frequencies were in accordance with **AS 3798 - 2007 Table 8.1 for Large Scale Operations.**

Acceptance of fill layers for compaction was based on the requirements of **AS 3798 - 2007 Table 5.1 Item 1. Residential.**



As a result, the compliance criteria adopted by Geotechnical Laboratories was a hlf density ratio not less than 95 percent of the maximum hlf density value as determined by the Standard Hlf Rapid Compaction Method in accordance with AS 1289 5.7.1.

All test results indicate that the above-mentioned requirements have been successfully achieved.

No moisture criteria was specified.

7. Statement of Compliance

So far as can be determined, Symon Bros. Constructions Pty Ltd has satisfactorily complied with the compaction and construction processes required for the structural filling of this site. As such, structural filling placed on this site by Symon Bros. Constructions Pty Ltd from the 13th of March 2021 to the 19th of March 2021 can be categorised as CONTROLLED FILL in accordance with AS 2870-2011.

8. Limitations and Liability of this Report

This report has been produced for and remains the property of Symon Bros. Constructions Pty Ltd.

The release of this report to a third party will only occur if Geotechnical Laboratories Pty Ltd has received, in writing, the authority to do so by our client.

Geotechnical Laboratories Pty Ltd will not engage in any third-party communication regarding this report.

Where information has been supplied by the client or third party, the assumption is made that this is correct. Geotechnical Laboratories Pty Ltd will not be held responsible for any inaccuracies supplied.

Test results and controlled fill compliance relates only to fill placed by Symon Bros. Constructions Pty Ltd and for earthworks completed at the time of inspection and testing. Any previous or subsequent earthworks will require a separate evaluation.

For & on behalf of
Geotechnical Laboratories Pty Ltd.

Sam Loza
Laboratory Manager.



LEVEL ONE
SURVEILLANCE
AND INSPECTION REPORT

APPENDIX A



WARNING
BEWARE OF UNDERGROUND/OVERHEAD SERVICES
THE LOCATION OF SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN. SPECIAL CONSIDERATION SHOULD BE GIVEN TO CONSTRUCTION PROCEDURES UNDER OVERHEAD ELECTRICITY TRANSMISSION LINES.

NOTE: PREVIOUSLY CONSTRUCTED HOUSE DRAINS ARE TO BE CHECKED AND REINSTATED PRIOR TO STATEMENT OF COMPLIANCE IF FOUND MISSING OR DAMAGED



© Spiire Australia Pty Ltd All Rights Reserved
This document is produced by Spiire Australia Pty Ltd solely for the benefit of and use by the client in accordance with the terms of the contract. Spiire Australia Pty Ltd does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.

spiire

414 LA TROBE STREET PO BOX 16084 MELBOURNE
VICTORIA 8007 AUSTRALIA T 61 3 9993 7888
spiire.com.au ABN 55 050 029 635

TRUE NORTH

Designed
Authorised

Satterley

Checked
Date

**TRUE NORTH
STAGE 21
ROAD AND DRAINAGE
ROAD LAYOUT PLANS
HUME CITY COUNCIL
SATTERLEY PROPERTY GROUP PTY LTD**

CONSTRUCTION 303051CR200 0



LEVEL ONE
SURVEILLANCE
AND INSPECTION REPORT

APPENDIX B



GEOTECHNICAL LABORATORIES
ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1997/594
 LOCATION: SYMON BROS - True North Stage 21

| DATE OF TESTS | TEST NUM. | TEST LOCATION | FIELD WET DENSITY (t/m ³) | FIELD MOISTURE CONTENT (%) | HILF DENSITY RATIO STANDARD (%) | STANDARD PCWD OR APCWD (t/m ³) | STANDARD OPTIMUM MOISTURE CONTENT (%) | PROBE DEPTH SETTING (mm) | VARIATION FROM OPTIMUM MOISTURE CONTENT (%) | MOISTURE RATIO (%) | WET +19mm (%) | WET +37.5mm (%) | APPROX. DEPTH BELOW FINISH LEVEL (mm) |
|---------------|-----------|--|---------------------------------------|----------------------------|---------------------------------|--|---------------------------------------|--------------------------|---|--------------------|---------------|-----------------|---------------------------------------|
| 13/03/21 | 1 | <i>Refer to #1997/595 for approx. test site locations.</i> | 1.85 | 29.5 | 102.5 | 1.80 | 30.5 | 175 | 1.0 Drier | 97.5 | 0 | 0 | 0 |
| 13/03/21 | 2 | | 1.83 | 29.0 | 101.0 | 1.81 | 29.5 | 175 | 1.0 Drier | 97.5 | 0 | 0 | 200 |
| 13/03/21 | 3 | | 1.82 | 29.5 | 101.0 | ✱ 1.80 | 31.5 | 175 | 2.0 Drier | 93.5 | 6 | 0 | 400 |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 7:40am Finish Time: 8:20am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD



Accredited for compliance with ISO/IEC 17025 - Testing

NATA Accredited Laboratory Number 14561

MICK CROWE
 (Approved Signatory)

Issue Date: 17/3/2021



REPORT FOR COMPLETION: NORTH CAROLINA AND CONNECTIONS AMERICA

FIGURE No: -



GEOTECHNICAL LABORATORIES
ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1997/596
 LOCATION: SYMON BROS - True North Stage 21

| DATE OF TESTS | TEST NUM. | TEST LOCATION | FIELD WET DENSITY (t/m ³) | FIELD MOISTURE CONTENT (%) | HILF DENSITY RATIO STANDARD (%) | STANDARD PCWD OR APCWD (t/m ³) | STANDARD OPTIMUM MOISTURE CONTENT (%) | PROBE DEPTH SETTING (mm) | VARIATION FROM OPTIMUM MOISTURE CONTENT (%) | MOISTURE RATIO (%) | WET +19mm (%) | WET +37.5mm (%) | APPROX. DEPTH BELOW FINISH LEVEL (mm) |
|---------------|-----------|--|---------------------------------------|----------------------------|---------------------------------|--|---------------------------------------|--------------------------|---|--------------------|---------------|-----------------|---------------------------------------|
| 15/03/21 | 1 | <i>Refer to #1997/597 for approx. test site locations.</i> | 1.90 | 28.0 | 103.5 | ✱ 1.84 | 26.0 | 175 | 2.0 Wetter | 107.0 | 3 | 0 | 0 |
| 15/03/21 | 2 | | 1.80 | 26.5 | 101.5 | 1.77 | 29.0 | 175 | 2.5 Drier | 92.0 | 0 | 0 | 0 |
| 15/03/21 | 3 | | 1.85 | 29.5 | 97.5 | ✱ 1.90 | 27.0 | 175 | 2.5 Wetter | 109.5 | 6 | 0 | 0 |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 10:45am Finish Time: 11:10am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD



Accredited for compliance with ISO/IEC
17025 - Testing

NATA Accredited Laboratory Number 14561

M. Crowe

MICK CROWE
 (Approved Signatory)

Issue Date: 19/3/2021



GEOTECHNICAL LABORATORIES
ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1997/598
 LOCATION: SYMON BROS - True North Stage 21

| DATE OF TESTS | TEST NUM. | TEST LOCATION | FIELD WET DENSITY (t/m ³) | FIELD MOISTURE CONTENT (%) | HILF DENSITY RATIO STANDARD (%) | STANDARD PCWD OR APCWD (t/m ³) | STANDARD OPTIMUM MOISTURE CONTENT (%) | PROBE DEPTH SETTING (mm) | VARIATION FROM OPTIMUM MOISTURE CONTENT (%) | MOISTURE RATIO (%) | WET +19mm (%) | WET +37.5mm (%) | APPROX. DEPTH BELOW FINISH LEVEL (mm) |
|---------------|-----------|--|---------------------------------------|----------------------------|---------------------------------|--|---------------------------------------|--------------------------|---|--------------------|---------------|-----------------|---------------------------------------|
| 16/03/21 | 1 | <i>Refer to #1997/599 for approx. test site locations.</i> | 1.88 | 26.5 | 100.0 | 1.88 | 28.0 | 175 | 1.5 Drier | 94.5 | 0 | 0 | 200 |
| 16/03/21 | 2 | | 1.89 | 26.0 | 100.5 | ✕ 1.88 | 27.5 | 175 | 1.5 Drier | 94.5 | 6 | 0 | 0 |
| 16/03/21 | 3 | | 1.85 | 24.5 | 98.5 | ✕ 1.87 | 26.5 | 175 | 2.0 Drier | 92.5 | 6 | 0 | 300 |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 11:00am Finish Time: 11:25am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✕ Indicates APCWD



Accredited for compliance with ISO/IEC
17025 - Testing

NATA Accredited Laboratory Number 14561

M. Crowe

MICK CROWE
 (Approved Signatory)

Issue Date: 19/3/2021



**GEOTECHNICAL
LABORATORIES**

GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: True North Stage 21

Sketch indicating approx. compaction test locations

DATE: 16/03/2021


JOB No.: 1997/599

OPERATOR: SA

CHECKED: KK

SCALE: NTS

FIGURE No: -



WARNING

THIS DOCUMENT IS THE PROPERTY OF GEOTECHNICAL LABORATORIES. IT IS TO BE USED FOR THE PROJECT AND SITE SPECIFICALLY IDENTIFIED. IT IS NOT TO BE REPRODUCED OR USED FOR ANY OTHER PROJECT WITHOUT THE WRITTEN PERMISSION OF GEOTECHNICAL LABORATORIES.

THIS DRAWING IS THE PROPERTY OF GEOTECHNICAL LABORATORIES. IT IS TO BE USED FOR THE PROJECT AND SITE SPECIFICALLY IDENTIFIED. IT IS NOT TO BE REPRODUCED OR USED FOR ANY OTHER PROJECT WITHOUT THE WRITTEN PERMISSION OF GEOTECHNICAL LABORATORIES.





GEOTECHNICAL LABORATORIES
ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1997/600
 LOCATION: SYMON BROS - True North Stage 21

| DATE OF TESTS | TEST NUM. | TEST LOCATION | FIELD WET DENSITY (t/m ³) | FIELD MOISTURE CONTENT (%) | HILF DENSITY RATIO STANDARD (%) | STANDARD PCWD OR APCWD (t/m ³) | STANDARD OPTIMUM MOISTURE CONTENT (%) | PROBE DEPTH SETTING (mm) | VARIATION FROM OPTIMUM MOISTURE CONTENT (%) | MOISTURE RATIO (%) | WET +19mm (%) | WET +37.5mm (%) | APPROX. DEPTH BELOW FINISH LEVEL (mm) |
|---------------|-----------|--|---------------------------------------|----------------------------|---------------------------------|--|---------------------------------------|--------------------------|---|--------------------|---------------|-----------------|---------------------------------------|
| 17/03/21 | 1 | <i>Refer to #1997/601 for approx. test site locations.</i> | 1.94 | 18.5 | 101.0 | 1.92 | 21.5 | 175 | 2.5 Drier | 87.5 | 0 | 0 | 0 |
| 17/03/21 | 2 | | 1.92 | 21.0 | 100.5 | 1.90 | 22.5 | 175 | 1.5 Drier | 93.5 | 0 | 0 | 500 |
| 17/03/21 | 3 | | 1.85 | 24.0 | 98.5 | 1.88 | 24.5 | 175 | 0.0 Drier | 99.0 | 0 | 0 | 0 |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 8:30am Finish Time: 8:50am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)



Accredited for compliance with ISO/IEC
17025 - Testing

NATA Accredited Laboratory Number 14561

MICK CROWE
 (Approved Signatory)

Issue Date: 22/3/2021



**GEOTECHNICAL
LABORATORIES**

GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: True North Stage 21

Sketch indicating approx. compaction test locations

DATE: 17/03/2021


JOB No.: 1997/601

OPERATOR: SA

CHECKED: KK

SCALE: NTS

FIGURE No: -





GEOTECHNICAL LABORATORIES
ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1997/602

LOCATION: SYMON BROS - True North Stage 21 Dam

| DATE OF TESTS | TEST NUM. | TEST LOCATION | FIELD WET DENSITY (t/m ³) | FIELD MOISTURE CONTENT (%) | HILF DENSITY RATIO STANDARD (%) | STANDARD PCWD OR APCWD (t/m ³) | STANDARD OPTIMUM MOISTURE CONTENT (%) | PROBE DEPTH SETTING (mm) | VARIATION FROM OPTIMUM MOISTURE CONTENT (%) | MOISTURE RATIO (%) | WET +19mm (%) | WET +37.5mm (%) | APPROX. DEPTH BELOW FINISH LEVEL (mm) |
|---------------|-----------|--|---------------------------------------|----------------------------|---------------------------------|--|---------------------------------------|--------------------------|---|--------------------|---------------|-----------------|---------------------------------------|
| 18/03/21 | 1 | <i>Refer to #1997/603 for approx. test site locations.</i> | 1.81 | 27.0 | 95.5 | 1.90 | 24.0 | 175 | 3.0 Wetter | 111.5 | 0 | 0 | 800 |
| 18/03/21 | 2 | | 1.93 | 23.0 | 99.0 | 1.95 | 22.5 | 175 | 0.0 Wetter | 101.0 | 0 | 0 | 600 |
| 18/03/21 | 3 | | 1.90 | 21.5 | 97.5 | 1.95 | 22.5 | 175 | 0.5 Drier | 96.5 | 0 | 0 | 400 |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 8:10am Finish Time: 8:15am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)




Accredited for compliance with ISO/IEC
17025 - Testing

NATA Accredited Laboratory Number 14561

MICK CROWE
 (Approved Signatory)

Issue Date: 24/3/2021



**GEOTECHNICAL
LABORATORIES**

GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: True North Stage 21 Dam

Sketch indicating approx. compaction test locations

DATE: 18/03/2021

OPERATOR: SA

SCALE: NTS

JOB No.: 1997/603

CHECKED: KK

FIGURE No: -

TRUE NORTH
STAGE 21
ROAD LAYOUT PLANS
TRUE CITY COUNCIL

Satterley

TRUE NORTH

spire

WARNING
THIS PLAN IS A PRELIMINARY DESIGN AND IS NOT TO BE USED FOR CONSTRUCTION. IT IS THE RESPONSIBILITY OF THE CLIENT TO OBTAIN ALL NECESSARY PERMITS AND APPROVALS FROM THE RELEVANT AUTHORITIES. THE CLIENT SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE RELEVANT AUTHORITIES. THE CLIENT SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE RELEVANT AUTHORITIES.



GEOTECHNICAL LABORATORIES
ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1997/604

LOCATION: SYMON BROS - True North Stage 21 Dam

| DATE OF TESTS | TEST NUM. | TEST LOCATION | FIELD WET DENSITY (t/m ³) | FIELD MOISTURE CONTENT (%) | HILF DENSITY RATIO STANDARD (%) | STANDARD PCWD OR APCWD (t/m ³) | STANDARD OPTIMUM MOISTURE CONTENT (%) | PROBE DEPTH SETTING (mm) | VARIATION FROM OPTIMUM MOISTURE CONTENT (%) | MOISTURE RATIO (%) | WET +19mm (%) | WET +37.5mm (%) | APPROX. DEPTH BELOW FINISH LEVEL (mm) |
|---------------|-----------|--|---------------------------------------|----------------------------|---------------------------------|--|---------------------------------------|--------------------------|---|--------------------|---------------|-----------------|---------------------------------------|
| 19/03/21 | 1 | <i>Refer to #1997/605 for approx. test site locations.</i> | 2.01 | 19.5 | 103.5 | 1.94 | 22.0 | 175 | 2.0 Drier | 90.0 | 0 | 0 | 200 |
| 19/03/21 | 2 | | 1.96 | 19.5 | 101.0 | 1.94 | 21.5 | 175 | 2.0 Drier | 90.0 | 0 | 0 | 0 |
| 19/03/21 | 3 | | 1.95 | 21.5 | 101.5 | ✱ 1.92 | 22.5 | 175 | 0.5 Drier | 96.5 | 5 | 0 | 0 |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |
| - | - | | - | - | - | - | - | - | - | - | - | - | - |

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 8:45am Finish Time: 9:20am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD




Accredited for compliance with ISO/IEC
17025 - Testing

NATA Accredited Laboratory Number 14561

MICK CROWE
 (Approved Signatory)

Issue Date: 24/3/2021



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023
Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: True North Stage 21 Dam

Sketch indicating approx. compaction test locations

DATE: 19/03/2021

OPERATOR: DB

SCALE: NTS

JOB No.: 1997/605

CHECKED: KK

FIGURE No: -