

LEVEL ONE

Reference
No.: 1998-175

SURVEILLANCE

AND INSPECTION REPORT

*Carried Out
By*



PREPARED FOR: -

SYMON BROS. CONSTRUCTIONS PTY LTD



Table of Contents

1)	Introduction & Scope.....	2
2)	Site Preparation.....	2
3)	Fill Material.....	2
4)	Fill Construction Procedure.....	3
5)	Compaction Control Testing.....	3
6)	Testing Frequency.....	3
7)	Statement of Compliance.....	4
8)	Limitations of this Report.....	4

Appendices

Appendix A Construction Drawings

Appendix B Daily Field Compaction Summary Results



Client Name: Symon Bros. Constructions Pty Ltd

Project Name: True North Stage 23

Location: Lysterfield Drive Greenvale

Date: 6th of October 2022

Author: Mr. Sam Loza

Reference No.: 1998-175

Revision: 0

Project Manager: Mr. Nick Goutzamanis

1. Introduction & Scope

At the request of Symon Bros. Construction Pty Ltd, Geotechnical Laboratories has carried out inspection and testing of the above-mentioned site from the 8th of September 2021 to the 10th of September 2021 where a residential development is being constructed. Inspection and testing of stripping, material quality and compaction control tests were carried out to comply with the requirements of AS 3798 Appendix B, Level 1.

The following documentation was submitted to Geotechnical Laboratories by Symon Bros. Constructions Pty Ltd and was used to determine compliance of earthworks in conjunction with the requirements of AS 3798 – 2007.

(1). Detail Plan Drawing No. 307544CR200 (Rev C).

General site works involved the placement of fill, using mainly on-site derived clay, to bring the fill region to the required finished levels as indicated on the detail plan.

2. Site Preparation

Site inspections were undertaken on the 8th of September 2021 confirming that selected areas to be filled were completely stripped of topsoil prior to filling. The brown silty topsoils had been stockpiled around the site for later removal off-site.

Initial proof roll inspections were performed and subsequently throughout the project duration to ensure no significant soft areas were present prior to filling.

3. Fill Material

The fill material used was sourced from on-site excavations. The stockpiled material had been screened to remove any boulders.



The fill material is best described as CLAY, brown, grey-brown, slightly moist to moist, medium to high plasticity with fine to coarse grained sand and gravels of granite and basalt origin.

The fill material is consistent with the naturally occurring soils for this region.

Source material was deemed a **Suitable Material** in accordance with guidelines set out in AS 3798 - 2007 Section 4.4.

4. Fill Construction Procedure

The following plant (but not always limited to) were engaged in the fill placement process:

- Highway trucks / dump trucks
- A watercart
- A sheepsfoot compactor (825)

The sheepsfoot compactor placed material in horizontal loose layers of approximately 250-300mm. The compactor also performed compaction of the clay fill operating in a criss-cross pattern where possible.

The moisture condition of the fill was closely monitored and moisture conditioning procedures were applied to bring the material closer to its Standard Optimum Moisture Content (AS 1289 5.7.1).

5. Compaction Control Testing

Compaction control testing was performed on-site using a Nuclear Densometer in accordance with AS 1289 5.8.1. Laboratory reference densities were determined from material sampled at each test site location using the Hilf Rapid Compaction Method in accordance with AS 1289 5.7.1.

A total of fifteen compaction tests were performed on the fill construction. Results are presented in Appendix B of this report.

6. Testing Frequency

Testing frequencies were in accordance with **AS 3798 - 2007 Table 8.1 for Large Scale Operations.**

Acceptance of fill layers for compaction was based on the requirements of **AS 3798 - 2007 Table 5.1 Item 1. Residential.**



As a result, the compliance criteria adopted by Geotechnical Laboratories was a hlf density ratio not less than 95 percent of the maximum hlf density value as determined by the Standard Hlf Rapid Compaction Method in accordance with AS 1289 5.7.1.

All test results indicate that the above-mentioned requirements have been successfully achieved.

No moisture criteria was specified.

7. Statement of Compliance

So far as can be determined, Symon Bros. Constructions Pty Ltd has satisfactorily complied with the compaction and construction processes required for the structural filling of this site. As such, structural filling placed on this site by Symon Bros. Constructions Pty Ltd from the 8th of September 2021 to the 10th of September 2021 can be categorised as CONTROLLED FILL in accordance with AS 2870-2011.

8. Limitations and Liability of this Report

This report has been produced for and remains the property of Symon Bros. Constructions Pty Ltd.

The release of this report to a third party will only occur if Geotechnical Laboratories Pty Ltd has received, in writing, the authority to do so by our client.

Geotechnical Laboratories Pty Ltd will not engage in any third-party communication regarding this report.

Where information has been supplied by the client or third party, the assumption is made that this is correct. Geotechnical Laboratories Pty Ltd will not be held responsible for any inaccuracies supplied.

Test results and controlled fill compliance relates only to fill placed by Symon Bros. Constructions Pty Ltd and for earthworks completed at the time of inspection and testing. Any previous or subsequent earthworks will require a separate evaluation.

For & on behalf of
Geotechnical Laboratories Pty Ltd.

Sam Loza
Laboratory Manager.



LEVEL ONE
SURVEILLANCE
AND INSPECTION REPORT

APPENDIX A



FUTURE DEVELOPMENT (BY OTHERS)

WARNING
BEWARE OF UNDERGROUND/OVERHEAD SERVICES
THE LOCATION OF SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT DEPTH, LOCATION AND TYPE IS NOT KNOWN. SPECIAL CONSIDERATION SHOULD BE GIVEN TO CONSTRUCTION PROCEDURES UNDER OVERHEAD ELECTRICITY TRANSMISSION LINES.

Rev	Amendments	Approved	Date
C	NOTES AND SMD PITS AMENDED	PC	07/09/21
B	PATH LEVELS, SERVICES LOTS, DRIVEWAYS AMENDED	PC	31/03/21
A	ISSUED TO COUNCIL	PC	09/02/21



© Spire Australia Pty Ltd. All Rights Reserved
This document is the property of Spire Australia Pty Ltd. It is to be used only for the purpose for which it was prepared and is not to be used for any other purpose without the written consent of Spire Australia Pty Ltd. The user of this document is responsible for its use and for any liability arising out of its use.

spire
414 LA TROBE STREET PO BOX 16004 MELBOURNE
VICTORIA 3007 AUSTRALIA T 61 3 9993 7888
spire.com.au ABN 55 029 029 635

Designed
Authorised
Date

Satterley
Checked

TRUE NORTH
STAGE 23
ROAD AND DRAINAGE
ROAD LAYOUT PLANS
HUME CITY COUNCIL
SATTERLEY PROPERTY GROUP PTY LTD
PRELIMINARY 307544CR200



LEVEL ONE
SURVEILLANCE
AND INSPECTION REPORT

APPENDIX B



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1997/667

LOCATION: SYMON BROS - True North Stage 23

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
9/09/21	1	Refer to #1997/669 for approx. test site locations.	1.79	36.5	96.5	1.85	33.5	175	3.0 Wetter	109.0	0	0	0
9/09/21	2		1.80	34.5	96.0	1.88	31.5	175	3.0 Wetter	109.5	0	0	0
9/09/21	3		1.78	36.0	96.0	1.85	33.0	175	3.0 Wetter	109.0	0	0	0
9/09/21	4		1.82	34.0	98.5	1.85	31.5	175	2.5 Wetter	107.5	0	0	0
9/09/21	5		1.79	33.0	98.0	1.83	32.0	175	1.0 Wetter	103.5	0	0	0
9/09/21	6		1.80	32.5	97.5	1.84	32.5	175	0.5 Wetter	101.0	0	0	0

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 10:15am Finish Time: 11:30am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

Mick Crowe

MICK CROWE

(Approved Signatory)

Issue Date: 16/9/2021



Accredited for compliance with ISO/IEC 17025 - Testing

NATA Accredited Laboratory Number 14561



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1997/668

LOCATION: SYMON BROS - True North Stage 23

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
9/09/21	7	<i>Refer to #1997/669 for approx. test site locations.</i>	1.75	35.0	96.5	1.81	32.0	175	3.0 Wetter	109.5	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 10:15am Finish Time: 11:30am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)



Accredited for compliance with ISO/IEC
17025 - Testing

NATA Accredited Laboratory Number 14561

MICK CROWE

(Approved Signatory)

Issue Date: 16/9/2021



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1997/670

LOCATION: SYMON BROS - True North Stage 23

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
10/09/21	1	Refer to #1997/672 for approx. test site locations.	1.81	29.5	98.0	1.85	27.5	175	2.0 Wetter	106.5	0	0	0
10/09/21	2		1.83	34.0	98.0	1.86	31.0	175	3.0 Wetter	110.5	0	0	0
10/09/21	3		1.77	34.5	95.5	1.85	32.5	175	2.0 Wetter	106.5	0	0	0
10/09/21	4		1.83	36.5	101.0	1.81	35.0	175	1.5 Wetter	104.5	0	0	0
10/09/21	5		1.80	36.5	97.5	1.85	34.0	175	2.5 Wetter	107.0	0	0	0
10/09/21	6		1.84	33.5	100.5	1.82	33.5	175	0.5 Wetter	101.0	0	0	0

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 9:00am Finish Time: 9:50am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Accredited for compliance with ISO/IEC

17025 - Testing

NATA Accredited Laboratory Number 14561



ACCREDITED FOR TECHNICAL COMPETENCE

Mick Crowe

MICK CROWE

(Approved Signatory)

Issue Date: 15/9/2021



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1997/671

LOCATION: SYMON BROS - True North Stage 23

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
10/09/21	7	<i>Refer to #1997/672 for approx. test site locations.</i>	1.78	39.0	99.5	1.79	38.5	175	0.5 Wetter	101.5	0	0	0
10/09/21	8		1.82	35.0	100.0	1.82	35.0	175	0.0 Drier	100.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 9:00am Finish Time: 9:50am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

Mick Crowe

MICK CROWE


(Approved Signatory)

Issue Date: 15/9/2021



Accredited for compliance with ISO/IEC
17025 - Testing

NATA Accredited Laboratory Number 14561



**GEOTECHNICAL
LABORATORIES**

**GEOTECHNICAL LABORATORIES
ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: True North Stage 23

Sketch indicating approx. compaction test locations

DATE: 10/09/2021

OPERATOR: SA

SCALE: NTS

JOB No.: 1997/672

CHECKED: KK

FIGURE No: -