

LEVEL ONE

Reference
No.: 1892-463

SURVEILLANCE

AND INSPECTION REPORT

*Carried Out
By*



PREPARED FOR: -

SYMON BROS CONSTRUCTION PTY LTD



Table of Contents

1)	Introduction & Scope.....	2
2)	Site Preparation.....	2
3)	Fill Material.....	2
4)	Fill Construction Procedure.....	3
5)	Compaction Control Testing.....	3
6)	Testing Frequency.....	3
7)	Statement of Compliance.....	4
8)	Limitations of this Report.....	4

Appendices

Appendix A Construction Drawings

Appendix B Daily Field Compaction Summary Results



Client Name: Symon Bros Constructions Pty Ltd

Project Name: Arcadia Estate Stage 18

Date: 17th of February 2020

Author: Mr. Sam Loza

Reference No.: 1892-463

Revision: 0

Project Manager: Mr. Vince Colubriale

1. Introduction & Scope

At the request of Symon Bros. Construction Pty Ltd, Geotechnical Laboratories has carried out inspection and testing of the above-mentioned site from the 14th of January 2019 to the 1st of August 2019 where a residential development is being constructed. Inspection and testing of stripping, material quality and compaction control tests were carried out to comply with the requirements of AS 3798 Appendix B, Level 1.

The following documentation was submitted to Geotechnical Laboratories by Symon Bros. Construction Pty Ltd and was used to determine compliance of earthworks in conjunction with the requirements of AS 3798 – 2007 (See Appendix A).

- (1). Early Bulk Earthworks Plan Drawing No. 303063BE01 Rev. A.
- (2). R & D Layout Plan Drawing No. 30489CR204 Rev 3.

General site works involved the placement of fill, using mainly imported material, to bring the fill region to the required finished levels as indicated on the faceplan drawings.

2. Site Preparation

Site inspections were undertaken on the 11th of January 2019 and 14th of January 2019 confirming that selected areas to be filled were completely stripped of topsoil prior to filling. The brown silty topsoils had been stockpiled around the site for later removal off-site.

Proof roll inspections were performed throughout the project duration to ensure no significant soft areas were present prior to filling.

3. Fill Material

It is understood that the fill material used was sourced from various locations within the outer south-eastern suburbs of Melbourne.



Additional material was also sourced from on-site excavations, mainly drainage trenches and road boxing.

The imported fill material was a clayey SAND and clayey SILTSTONE, pale brown, orange brown, slightly moist to moist, medium plasticity with fine to course gravel.

The on-site fill material is best described as silty CLAY brown, grey-brown, slightly moist to moist, medium to high plasticity with fine to course gravels.

The fill material is consistent with the naturally occurring soils for this region.

Source material was deemed a **Suitable Material** in accordance with guidelines set out in AS 3798 - 2007 Section 4.4.

4. Fill Construction Procedure

The following plant (but not always limited to) were engaged in the fill placement process:

- Several dump trucks and highway trucks
- A watercart
- A sheepsfoot compactor (815)

The sheepsfoot compactor placed material in horizontal loose layers of approximately 250-300mm. The sheepsfoot compactor also performed compaction of the clay fill operating in a criss-cross pattern.

The moisture condition of the fill was closely monitored and moisture conditioning procedures were applied to bring the material closer to its Standard Optimum Moisture Content (AS 1289 5.7.1).

5. Compaction Control Testing

Compaction control testing was performed on-site using a Nuclear Densometer in accordance with AS 1289 5.8.1. Laboratory reference densities were determined from material sampled at each test site location using the Hilf Rapid Compaction Method in accordance with AS 1289 5.7.1.

A total of seventy-two compaction tests were performed on the fill construction. Results are presented in Appendix B of this report.

6. Testing Frequency

Testing frequencies were in accordance with **AS 3798 - 2007 Table 8.1 for Large Scale Operations.**



Acceptance of fill layers for compaction was based on the requirements of **AS 3798 - 2007 Table 5.1 Item 1. Residential**. As a result, the compliance criteria adopted by Geotechnical Laboratories was a hilt density ratio not less than 95 percent of the maximum hilt density value as determined by the Standard Hilt Rapid Compaction Method in accordance with AS 1289 5.7.1.

Test results indicate that the above-mentioned requirements have been successfully achieved.

No moisture criteria was specified.

7. Statement of Compliance

So far as can be determined, Symon Bros. Construction Pty Ltd has satisfactorily complied with the compaction and construction processes required for the structural filling of this site. As such, structural filling placed on this site by Symon Bros. Construction Pty Ltd from the 14th of January 2019 to the 1st of August 2019 can be categorised as CONTROLLED FILL in accordance with AS 2870-2011.

8. Limitations and Liability of this Report

This report has been produced for and remains the property of Symon Bros Construction Pty Ltd.

The release of this report to a third party will only occur if Geotechnical Laboratories Pty Ltd has received, in writing, the authority to do so by our client.

Geotechnical Laboratories Pty Ltd will not engage in any third-party communication regarding this report.

Where information has been supplied by the client or third party, the assumption is made that this is correct. Geotechnical Laboratories Pty Ltd will not be held responsible for any inaccuracies supplied.

Test results and controlled fill compliance relates only to fill placed by Symon Bros. Construction Pty Ltd and for earthworks completed at the time of inspection and testing. Any previous or subsequent earthworks will require a separate evaluation.


For & on behalf of
Geotechnical Laboratories Pty Ltd.

Sam Loza
Laboratory Manager.



LEVEL ONE
SURVEILLANCE
AND INSPECTION REPORT

APPENDIX A



- AREA OF EARLY EARTHWORKS CONSTRUCTION APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
- AREA OF EARLY EARTHWORKS CONSTRUCTION APPROX 24200m³ (ONLY AFTER PLANNING PERMIT ISSUED)

- POTENTIAL EARLY EARTHWORKS CONSTRUCTION
- LAND SUBJECT TO INUNDATION OVERLAY UNTIL PLANNING PERMIT ISSUE, NO CONSTRUCTION

TREE EXCLUSION FENCE

MIXED USE
COMMUNITY CENTRE
SCHOOL SITE
RESERVE
DRAINAGE RESERVE

REFER TO EARLY EARTHWORKS NEIGHBOURING PROPERTY DETAIL

F32.71
F32.58
F32.51
F32.43
F32.36
F32.30
F32.22
F32.16
F32.21
F32.12
F32.08
F32.39
F32.37
F32.44
F32.50
F32.55
F32.61
F32.66
F32.71
F32.79

TREES TO BE FENCED AND RETAINED

EARLY EARTHWORKS
NEIGHBOURING PROPERTY DETAIL

NATURAL SURFACE
150mm TOPSOIL
NATURAL SURFACE

REMOVE EXISTING TOPSOIL, SILT AND REPLACE WITH IMPORTED CLAY UNDER LEVEL 1 GEOTECHNICAL SUPERVISION TO 95% MIN DRY DENSITY RATIO (STANDARD)

REMOVE EXISTING TOPSOIL, SILT AND REPLACE WITH IMPORTED CLAY UNDER LEVEL 1 GEOTECHNICAL SUPERVISION TO 95% MIN DRY DENSITY RATIO (STANDARD)

REMOVE EXISTING TOPSOIL, SILT AND REPLACE WITH IMPORTED CLAY UNDER LEVEL 1 GEOTECHNICAL SUPERVISION TO 95% MIN DRY DENSITY RATIO (STANDARD)






REMOVE EXISTING TOPSOIL, SILT AND REPLACE WITH IMPORTED CLAY UNDER LEVEL 1 GEOTECHNICAL SUPERVISION TO 95% MIN DRY DENSITY RATIO (STANDARD)

REMOVE EXISTING TOPSOIL, SILT AND REPLACE WITH IMPORTED CLAY UNDER LEVEL 1 GEOTECHNICAL SUPERVISION TO 95% MIN DRY DENSITY RATIO (STANDARD)

REMOVE EXISTING TOPSOIL, SILT AND REPLACE WITH IMPORTED CLAY UNDER LEVEL 1 GEOTECHNICAL SUPERVISION TO 95% MIN DRY DENSITY RATIO (STANDARD)

REMOVE EXISTING TOPSOIL, SILT AND REPLACE WITH IMPORTED CLAY UNDER LEVEL 1 GEOTECHNICAL SUPERVISION TO 95% MIN DRY DENSITY RATIO (STANDARD)

REMOVE EXISTING TOPSOIL, SILT AND REPLACE WITH IMPORTED CLAY UNDER LEVEL 1 GEOTECHNICAL SUPERVISION TO 95% MIN DRY DENSITY RATIO (STANDARD)



REMOVE EXISTING TOPSOIL, SILT AND REPLACE WITH IMPORTED CLAY UNDER LEVEL 1 GEOTECHNICAL SUPERVISION TO 95% MIN DRY DENSITY RATIO (STANDARD)

DEPTH VARIES GENERALLY 200-600mm

ULTIMATE FINISHED SURFACE LEVEL F30.00

1.8m HIGH TIMBER PALING FENCE

DISTURBANCE TO NEIGHBOURING PROPERTY AND WORKS ARE TO OCCUR FROM ARCADIA SIDE

TEMPORARY PANEL FENCE OFFSET 1.0m FROM TITLE BOUNDARY

REMOVE EXISTING TOPSOIL, SILT AND REPLACE WITH IMPORTED CLAY UNDER LEVEL 1 GEOTECHNICAL SUPERVISION TO 95% MIN DRY DENSITY RATIO (STANDARD)

REMOVE EXISTING TOPSOIL, SILT AND REPLACE WITH IMPORTED CLAY UNDER LEVEL 1 GEOTECHNICAL SUPERVISION TO 95% MIN DRY DENSITY RATIO (STANDARD)

REMOVE EXISTING TOPSOIL, SILT AND REPLACE WITH IMPORTED CLAY UNDER LEVEL 1 GEOTECHNICAL SUPERVISION TO 95% MIN DRY DENSITY RATIO (STANDARD)

ARCADIA NH03
EARLY BULK EARTHWORKS

EARLY BULK EARTHWORKS
CARDINA SHIRE COUNCIL
SATTERLEY PROPERTY GROUP

CONSTRUCTION 303063BE01

Designed: J. DOHERTY
Authorised: P. CURNOW

Checked: P. CURNOW
Date: 10-07-18

spire


489 La Trobe Street PO Box 1604 Melbourne
VIC 3006
spire.com.au

© Spire Australia Pty Ltd. All Rights Reserved
Spire and the spire logo are trademarks of Spire Australia Pty Ltd. All other
trademarks and service marks are the property of their respective owners.

Scale: 1:1,000
Scale: 1:1,000

FOR INFORMATION ONLY
Approvals


Approved: P.C. 10/07/18
Date: 10/07/18




ARCADIA ESTATE
STAGE 18
 ROAD & DRAINAGE LAYOUT PLAN
 EARTHWORKS PLAN
 CARDINIA SHIRE COUNCIL
 SATTERLEY PROPERTY GROUP

Designed: H. OAKLEY-WARREN
 Checked: T. ZAHLE
 Authorised: P. CURNOW
 Date: 17-05-19

Draw No: **304809CR204**
 Rev: **3**



Rev	Amendments	Date
3	LOT 1864 LEVEL AMENDMENTS	28-06-09
2	ADDED BATTER TO LOT 184	21-08-10
1	ADDED LOT LEVELS	28-07-18
0	ISSUED FOR CONSTRUCTION	12-06-19
B	ADDED LOT AREA, FUTURE HERBS	14-05-19
A	PRELIMINARY ISSUE	14-03-19



Satterley


Designed: **H. OAKLEY-WARREN**
 Checked: **T. ZAHLE**
 Author: **P. CURNOW**
 Date: **17-05-19**

spire

414 La Trobe Street PO Box 10084 Melbourne
 Victoria 3007 Australia T 61 3 9993 7888
 spire.com.au ABN 55 609 029 635

spire is a registered provider of the following services:

- Registered Environmental Consultant
- Registered Surveyor
- Registered Civil Engineer
- Registered Professional Engineer
- Registered Professional Designer
- Registered Professional Architect
- Registered Professional Planner
- Registered Professional Quantity Surveyor
- Registered Professional Geotechnical Engineer
- Registered Professional Structural Engineer
- Registered Professional Mechanical Engineer
- Registered Professional Electrical Engineer
- Registered Professional Fire Engineer
- Registered Professional Acoustic Engineer
- Registered Professional Lighting Designer
- Registered Professional Horticultural Consultant
- Registered Professional Landscape Architect
- Registered Professional Urban Designer
- Registered Professional Town Planner
- Registered Professional Transport Planner
- Registered Professional Traffic Engineer
- Registered Professional Traffic Planner
- Registered Professional Transport Planner
- Registered Professional Urban Designer
- Registered Professional Town Planner
- Registered Professional Transport Planner
- Registered Professional Traffic Engineer
- Registered Professional Traffic Planner



Rev	Amendments	Approved	Date
2	AMENDED LEVELS OF SPRAY	P. C.	2008-19
1	AMENDED LOT LEVELS FACING BRIX RD	P. C.	0808-19
0	ISSUED FOR CONSTRUCTION	P. C.	1206-19
B	ADDED LOT AREA, FUTURE HERBS	B. L.	1405-19
A	PRELIMINARY ISSUE	B. L.	1405-19



LEVEL ONE
SURVEILLANCE
AND INSPECTION REPORT

APPENDIX B



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/742

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
14/01/19	1	Refer to #1891/744 for approx. test site locations.	2.03	15.5	96.0	2.11	15.5	175	0.0 Drier	98.5	0	0	600
14/01/19	2		2.08	15.0	98.5	2.10	14.5	175	0.0 Wetter	101.5	0	0	1200
14/01/19	3		2.05	18.5	100.0	2.05	18.0	175	0.5 Wetter	104.0	0	0	1200
14/01/19	4		2.14	16.5	100.5	2.13	16.0	175	0.5 Wetter	103.0	0	0	0
14/01/19	5		2.06	10.0	101.0	2.04	14.5	175	5.0 Drier	67.0	0	0	0
14/01/19	6		2.09	6.5	102.0	2.05	11.0	175	4.5 Drier	60.5	0	0	0

NOTES: Onsite Clayey Fill

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 10.35am Finish Time: 11.30am

A Hif Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Converted Wet Density AS 1289 5.7.1



Accredited for compliance with ISO/IEC

17025 - Testing

NATA Accredited Laboratory Number 14561

M.C.

MICK CROWE

(Approved Signatory)

Issue Date: 21/1/2019



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 3361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/743

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
14/01/19	7	Refer to #1891/744 for approx. test site locations.	2.06	14.5	97.5	2.11	15.0	175	0.0 Drier	98.5	0	0	0
14/01/19	8		2.09	16.0	100.0	2.09	16.0	175	0.0 Drier	100.0	0	0	0
14/01/19	9		2.11	17.5	102.0	2.06	17.5	175	0.0 Drier	100.0	0	0	0
14/01/19	10		2.11	13.0	102.5	2.05	14.5	175	1.0 Drier	92.0	0	0	0
14/01/19	11		2.05	16.0	97.5	2.10	15.5	175	0.5 Wetter	104.5	0	0	0
14/01/19	12		2.13	11.5	102.5	* 2.08	15.0	175	3.5 Drier	77.5	18	0	0

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 10.35am Finish Time: 11.30am

A Hif Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

* Indicates APCWD

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Compaction Test: AS 1289 5.7.1

Accredited for compliance with ISO/IEC

17025 - Testing



NATA

LABORATORY OF TECHNICAL COMPETENCE

NATA Accredited Laboratory Number 14561



M.C.

MICK CROWE


(Approved Signatory)

Issue Date: 21/1/2019

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 14/1/19

OPERATOR: RW

SCALE: NTS

JOB No.: 1891/744

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/747

LOCATION: SYMON BROS - Arcadia Neighbourhood Stage 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
16/01/19	1	Refer to #1891/748 for approx. test site locations.	2.05	14.0	100.0	2.05	15.0	175	1.0 Drier	94.0	0	0	200
16/01/19	2		2.06	13.5	100.0	2.06	14.5	175	1.0 Drier	93.5	0	0	200
16/01/19	3		2.06	16.5	98.5	2.10	16.0	175	0.5 Wetter	104.5	0	0	200
16/01/19	4		2.05	15.0	100.0	2.05	15.5	175	0.5 Drier	95.5	0	0	200
16/01/19	5		2.09	18.5	100.5	2.08	16.5	175	1.5 Wetter	110.0	0	0	200
-	-	-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 9.40am Finish Time: 10.10am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1



Accredited for compliance with ISO/IEC 17025 - Testing



NATA Accredited Laboratory Number 14561

M.C.


MICK CROWE
(Approved Signatory)

Issue Date: 21/1/2019

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 16/1/19

OPERATOR: RW

SCALE: NTS

JOB No.: 1891/748

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/749

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
17/01/19	1	Refer to #1891/750 for approx. test site locations.	2.09	12.0	99.0	2.11	12.5	175	0.0 Drier	98.0	0	0	0
17/01/19	2		2.09	17.0	100.0	2.09	17.0	175	0.5 Wetter	103.0	0	0	0
17/01/19	3		2.06	18.0	101.0	2.05	15.5	175	2.5 Wetter	115.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Onsite Clayey Fill

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 11.30am Finish Time: 11.45am

A Hif Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Moisture Content: AS 1289 2.1.1

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Compaction Test: AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

*
✧



Accredited for compliance with ISO/IEC 17025 - Testing



NATA Accredited Laboratory Number 14561

M.C.


MICK CROWE
(Approved Signatory)

Issue Date: 21/1/2019

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 17/1/19

OPERATOR: RW

SCALE: NTS

JOB No.: 1891/750

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/751

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
18/01/19	1	Refer to #1891/752 for approx. test site locations.	2.09	16.0	100.0	2.09	16.0	175	0.0 Wetter	101.5	0	0	0
18/01/19	2		2.16	17.0	103.0	2.10	16.0	175	1.0 Wetter	106.0	0	0	0
18/01/19	3		2.10	17.0	100.5	2.09	16.0	175	1.0 Wetter	106.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 2.20pm Finish Time: 12.40pm

A Hif Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Compaction Test: AS 1289 5.7.1

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.8.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

MICK CROWE
 (Approved Signatory)



Accredited for compliance with ISO/IEC
 17025 - Testing




NATA Accredited Laboratory Number 14561

Issue Date: 23/1/2019

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

DATE: 18/1/19

JOB No.: 1891/752

LOCATION: Arcadia Neighbourhood 3

OPERATOR: MV

CHECKED: EG

Sketch indicating approx. compaction test locations

SCALE: NTS

FIGURE No: -



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/753

LOCATION: SYMON BROS - Arcadia Neighbourhood Stage 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
22/01/19	1	Refer to #1891/754 for approx. test site locations.	2.03	17.0	96.5	2.10	16.5	175	0.5 Wetter	103.0	0	0	200
22/01/19	2		2.11	19.0	102.0	2.07	17.5	175	1.5 Wetter	109.5	0	0	0
22/01/19	3		2.08	17.0	100.0	2.08	17.0	175	0.0 Drier	100.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 9.00am Finish Time: 9.20am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)



MICK CROWE
 (Approved Signatory)

Accredited for compliance with ISO/IEC
 17025 - Testing




NATA Accredited Laboratory Number 14561
 Issue Date: 31/1/2019

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 22/1/19

OPERATOR: MV

SCALE: NTS

JOB No.: 1891/754

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/755

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
21/01/19	1	Refer to #1891/756 for approx. test site locations.	2.03	14.5	96.0	2.11	14.5	175	0.5 Drier	97.0	0	0	0
21/01/19	2		2.07	16.5	98.5	2.09	17.0	175	0.0 Drier	98.5	0	0	0
21/01/19	3		2.03	16.0	96.5	2.10	16.5	175	0.0 Drier	98.5	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 11.05am Finish Time: 11.20am

A Hif Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Compaction Test: AS 1289 5.7.1

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.8.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)



MICK CROWE
(Approved Signatory)

Accredited for compliance with ISO/IEC
17025 - Testing




NATA Accredited Laboratory Number 14561
Issue Date: 30/1/2019

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS LOCATION: Arcadia Neighbourhood 3 Sketch indicating approx. compaction test locations	DATE: 21/1/19	JOB No.: 1891/756
	OPERATOR: MV	CHECKED: EG
	SCALE: NTS	FIGURE No: -



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/761

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
23/01/19	1	Refer to #1891/762 for approx. test site locations.	2.05	17.5	98.0	2.09	16.0	175	1.5 Wetter	109.0	0	0	200
23/01/19	2		2.06	16.5	98.5	2.10	16.5	175	0.0 Wetter	101.5	0	0	200
23/01/19	3		2.11	16.5	100.5	2.10	15.5	175	0.5 Wetter	104.5	0	0	200
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 11.25am Finish Time: 11.40am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Moisture Content: AS 1289 2.1.1

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Compaction Test: AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱





MICK CROWE
(Approved Signatory)


NATA Accredited Laboratory Number 14561

Issue Date: 3/2/2019

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 23/1/19

OPERATOR: MV

SCALE: NTS

JOB No.: 1891/762

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 3361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/763

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
24/01/19	1	Refer to #1891/764 for approx. test site locations.	2.17	18.0	103.0	* 2.10	16.0	175	1.5 Wetter	110.0	4	0	200
24/01/19	2		1.99	20.5	97.0	2.05	18.5	175	2.0 Wetter	110.5	0	0	200
24/01/19	3		2.14	13.5	99.5	2.15	13.0	175	0.0 Wetter	101.5	0	0	200
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 9.30am Finish Time: 9.50am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Moisture Content: AS 1289 2.1.1

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Compaction Test: AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

* Indicates APCWD



Accredited for compliance with ISO/IEC 17025 - Testing



NATA Accredited Laboratory Number 14561

M.C.


MICK CROWE
(Approved Signatory)

Issue Date: 3/2/2019

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

DATE: 24/1/19

JOB No.: 1891/764

LOCATION: Arcadia Neighbourhood 3

OPERATOR: MV

CHECKED: EG

Sketch indicating approx. compaction test locations

SCALE: NTS

FIGURE No: -



GEOTECHNICAL LABORATORIES
ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/765

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
29/01/19	1	Refer to #1891/766 for approx. test site locations.	2.16	12.5	100.5	2.15	13.0	175	0.0 Drier	98.5	0	0	200
29/01/19	2		2.21	12.0	104.5	2.12	12.0	175	0.0 Drier	100.0	0	0	200
29/01/19	3		2.14	13.5	100.5	2.12	14.0	175	0.0 Drier	98.5	0	0	200
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 9.10am Finish Time: 9.30am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

MICK CROWE
 (Approved Signatory)



Accredited for compliance with ISO/IEC
 17025 - Testing




NATA Accredited Laboratory Number 14561

Issue Date: 4/2/2019

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

DATE: 29/1/19

JOB No.: 1891/766

LOCATION: Arcadia Neighbourhood 3

OPERATOR: MV

CHECKED: EG

Sketch indicating approx. compaction test locations

SCALE: NTS

FIGURE No: -



GEOTECHNICAL LABORATORIES
ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023
Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/767

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
30/01/19	1	Refer to #1891/768 for approx. test site locations.	1.96	17.5	96.0	2.04	17.0	175	0.0 Wetter	101.5	0	0	0
30/01/19	2		1.95	17.0	96.5	2.03	17.5	175	0.0 Drier	98.5	0	0	0
30/01/19	3		1.99	17.5	98.0	2.03	18.0	175	0.5 Drier	96.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 8.20am Finish Time: 8.40am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Moisture Content: AS 1289 2.1.1

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Compaction Test: AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)



MICK CROWE
(Approved Signatory)

NATA
Accredited for compliance with ISO/IEC
17025 - Testing


NATA Accredited Laboratory Number 14561

Issue Date: 5/2/2019

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 30/1/19

OPERATOR: MV

SCALE: NTS

JOB No.: 1891/768

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/769

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
31/01/19	1	Refer to #1891/770 for approx. test site locations.	1.95	17.0	95.5	2.04	16.5	175	0.5 Wetter	103.0	0	0	200
31/01/19	2		2.03	21.0	97.5	2.08	19.0	175	2.0 Wetter	111.5	0	0	200
31/01/19	3		2.14	14.0	102.0	2.10	14.5	175	1.0 Drier	94.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.3.

Start Time: 12.00pm Finish Time: 12.20pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)



MICK CROWE
(Approved Signatory)

Accredited for compliance with ISO/IEC
17025 - Testing




NATA Accredited Laboratory Number 14561
Issue Date: 6/2/2019

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CO
 APPROX 49450m³ (PRIOR TO PLANNING
 PERMIT ISSUE)
 - AREA OF EARLY EARTHWORKS CO
 24200m³ (ONLY AFTER PLANNING PE

 TREE EXCLUSIO



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 31/1/19

OPERATOR: MV

SCALE: NTS

JOB No.: 1891/770

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/771

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
1/02/19	1	Refer to #1891/772 for approx. test site locations.	2.06	17.0	98.0	2.10	15.5	175	1.5 Wetter	110.5	0	0	0
1/02/19	2		2.04	18.5	98.5	2.07	17.0	175	1.5 Wetter	110.0	0	0	0
1/02/19	3		2.10	16.5	99.5	2.11	15.0	175	1.5 Wetter	109.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4

Start Time: 9.10am Finish Time: 9.30am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Moisture Content: AS 1289 2.1.1

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Compaction Test: AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)



Accredited for compliance with ISO/IEC 17025 - Testing

NATA Accredited Laboratory Number 14561



M.C.

MICK CROWE


(Approved Signatory)

Issue Date: 7/2/2019

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 1/2/19

OPERATOR: MV

SCALE: NTS

JOB No.: 1891/772

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/776

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
2/02/19	1	Refer to #1891/777 for approx. test site locations.	2.18	9.5	104.0	* 2.10	13.5	175	4.5 Drier	68.0	19	0	0
2/02/19	2		1.99	20.0	96.5	2.05	19.0	175	1.0 Wetter	105.0	0	0	0
2/02/19	3		2.01	21.0	98.5	2.04	19.5	175	1.5 Wetter	107.5	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 10.40am Finish Time: 11.00am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Compaction Test: AS 1289 5.7.1

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

* Indicates APCWD

MICK CROWE

(Approved Signatory)

Issue Date: 8/2/2019





Accredited for compliance with ISO/IEC


17025 - Testing

NATA Accredited Laboratory Number 14561

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

DATE: 2/2/19

JOB No.: 1891/777

LOCATION: Arcadia Neighbourhood 3

OPERATOR: MV

CHECKED: EG

Sketch indicating approx. compaction test locations

SCALE: NTS

FIGURE No: -



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/787

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
11/02/19	1	Refer to #1891/788 for approx. test site locations.	2.05	19.5	100.5	2.04	18.5	175	1.0 Wetter	105.0	0	0	400
11/02/19	2		2.07	19.5	101.5	2.04	19.0	175	0.5 Wetter	102.5	0	0	400
11/02/19	3		2.04	22.5	99.0	2.06	19.5	175	3.0 Wetter	116.5	0	0	400
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 10.00am Finish Time: 10.20am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm
 Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1
 Field Density, Nuclear Gauge: AS 1289 5.8.1
 Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)





Accredited for compliance with ISO/IEC
 17025 - Testing
 NATA Accredited Laboratory Number 14561


MICK CROWE
 (Approved Signatory)

Issue Date: 14/2/2019

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 11/2/19

OPERATOR: MV

SCALE: NTS

JOB No.: 1891/788

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/789

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
13/02/19	1	Refer to #1891/790 for approx. test site locations.	2.04	16.0	98.5	2.07	15.5	175	0.0 Wetter	101.5	0	0	200
13/02/19	2		2.03	17.0	97.5	2.08	16.5	175	0.5 Wetter	104.5	0	0	200
13/02/19	3		2.01	18.5	97.0	2.07	18.5	175	0.0 Wetter	101.5	0	0	200
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 12.05pm Finish Time: 12.20pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Converted Wet Density AS 1289 5.7.1

MICK CROWE

(Approved Signatory)

Issue Date: 18/2/2019





Accredited for compliance with ISO/IEC 17025 - Testing


NATA Accredited Laboratory Number 14561

Soil Layer thickness: 200mm
 Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.8.1
 Field Density, Nuclear Gauge: AS 1289 5.8.1
 Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

DATE: 13/2/19

JOB No.: 1891/790

LOCATION: Arcadia Neighbourhood 3

OPERATOR: MV

CHECKED: EG

Sketch indicating approx. compaction test locations

SCALE: NTS

FIGURE No: -



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/791

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
12/02/19	1	Refer to #1891/792 for approx. test site locations.	1.99	19.5	96.5	2.06	17.0	175	2.5 Wetter	114.0	0	0	400
12/02/19	2		2.05	15.5	99.5	2.06	15.0	175	0.5 Wetter	104.5	0	0	400
12/02/19	3		2.05	13.0	101.0	2.03	14.5	175	1.0 Drier	92.0	0	0	200
12/02/19	4		2.05	12.0	102.5	2.00	15.0	175	3.0 Drier	79.0	0	0	200
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 7.58am Finish Time: 8.14am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Converted Wet Density AS 1289 5.7.1

MICK CROWE

(Approved Signatory)

Issue Date: 18/2/2019



Accredited for compliance with ISO/IEC 17025 - Testing

NATA Accredited Laboratory Number 14561



Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.8.1


Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 12/2/19

OPERATOR: RW

SCALE: NTS

JOB No.: 1891/792

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/793

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
14/02/19	1	Refer to #1891/794 for approx. test site locations.	2.05	20.5	100.0	2.05	18.5	175	2.0 Wetter	111.5	0	0	0
14/02/19	2		2.08	17.5	99.5	2.10	15.0	175	2.5 Wetter	117.5	0	0	0
14/02/19	3		2.09	19.0	100.5	2.07	17.5	175	1.5 Wetter	108.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 9.00am Finish Time: 9.25am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Converted Wet Density AS 1289 5.7.1

MICK CROWE

(Approved Signatory)

Issue Date: 19/2/2019





Accredited for compliance with ISO/IEC 17025 - Testing


NATA Accredited Laboratory Number 14561

Soil Layer thickness: 200mm
 Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.8.1
 Field Density, Nuclear Gauge: AS 1289 5.8.1
 Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 14/2/19

OPERATOR: MV

SCALE: NTS

JOB No.: 1891/794

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/795

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
15/02/19	1	Refer to #1891/796 for approx. test site locations.	2.01	21.0	97.0	2.06	19.0	175	2.0 Wetter	111.5	0	0	0
15/02/19	2		2.05	21.5	99.5	2.06	19.0	175	2.5 Wetter	113.0	0	0	0
15/02/19	3		2.07	19.5	100.5	2.06	17.5	175	2.0 Wetter	111.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 10.35am Finish Time: 10.55am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Converted Wet Density AS 1289 5.7.1

MICK CROWE

(Approved Signatory)

Issue Date: 20/2/2019





Accredited for compliance with ISO/IEC 17025 - Testing


NATA Accredited Laboratory Number 14561

Soil Layer thickness: 200mm
 Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.8.1
 Field Density, Nuclear Gauge: AS 1289 5.8.1
 Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

INITIAL EARLY EARTHWORKS
 REDUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC APPROX 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSION



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS LOCATION: Arcadia Neighbourhood 3 Sketch indicating approx. compaction test locations	DATE: 15/2/19	JOB No.: 1891/796
	OPERATOR: MV	CHECKED: EG
	SCALE: NTS	FIGURE No.: -



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/801

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
20/02/19	1	Refer to #1891/802 for approx. test site locations.	1.97	21.0	96.0	2.05	18.5	175	2.0 Wetter	111.5	0	0	200
20/02/19	2		2.07	20.0	100.5	2.06	17.5	175	2.0 Wetter	112.0	0	0	200
20/02/19	3		2.09	20.5	101.5	2.06	18.5	175	2.0 Wetter	110.5	0	0	200
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4

Start Time: 10.35am Finish Time: 10.55am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

MICK CROWE
 (Approved Signatory)

Issue Date: 25/2/2019

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1



Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)




Accredited for compliance with ISO/IEC
 17025 - Testing

NATA Accredited Laboratory Number 14561

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 20/2/19

OPERATOR: MV

SCALE: NTS

JOB No.: 1891/802

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/803

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
21/02/19	1	Refer to #1891/804 for approx. test site locations.	2.08	20.0	101.5	2.05	19.5	175	0.5 Wetter	103.5	0	0	0
21/02/19	2		1.97	18.5	97.0	2.03	17.5	175	0.5 Wetter	104.0	0	0	0
21/02/19	3		2.05	19.0	100.5	2.04	18.5	175	0.5 Wetter	102.5	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 1.55pm Finish Time: 2.15pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Converted Wet Density AS 1289 5.7.1

MICK CROWE

(Approved Signatory)

Issue Date: 26/2/2019





Accredited for compliance with ISO/IEC 17025 - Testing


NATA Accredited Laboratory Number 14561

Soil Layer thickness: 200mm
 Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.8.1
 Field Density, Nuclear Gauge: AS 1289 5.8.1
 Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 21/2/19

OPERATOR: MV

SCALE: NTS

JOB No.: 1891/804

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023
Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/811

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
28/02/19	1	Refer to #1891/812 for approx. test site locations.	1.91	21.0	95.0	2.01	20.0	175	1.0 Wetter	106.0	0	0	400
28/02/19	2		2.02	17.5	98.0	2.06	17.5	175	0.0 Drier	100.0	0	0	400
28/02/19	3		2.06	18.5	99.5	2.07	17.0	175	1.5 Wetter	108.5	0	0	800
28/02/19	4		2.00	23.0	97.5	2.05	22.0	175	1.0 Wetter	104.5	0	0	400
28/02/19	5		2.04	15.5	97.0	2.10	15.0	175	0.5 Wetter	104.5	0	0	200
28/02/19	6		2.12	17.5	102.0	2.08	17.5	175	0.0 Wetter	101.5	0	0	200

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 11.45am Finish Time: 12.45pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Converted Wet Density AS 1289 5.7.1

MICK CROWE

(Approved Signatory)

Issue Date: 5/3/2019





Accredited for compliance with ISO/IEC 17025 - Testing


NATA Accredited Laboratory Number 14561

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

INITIAL EARLY EARTHWORKS
 CONSTRUCTION
 SUBJECT TO INUNDATION OVERLAY UNTIL
 PLANNING PERMIT ISSUE, NO CONSTRUCTION

 - AREA OF EARLY EARTHWORKS CC
 APPROX 49450m³ (PRIOR TO PLANNING PERMIT)
 - AREA OF EARLY EARTHWORKS CC
 24200m³ (ONLY AFTER PLANNING PERMIT)

 TREE EXCLUSIONS



**GEOTECHNICAL
 LABORATORIES**

**GEOTECHNICAL LABORATORIES
 ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 28/2/19

OPERATOR: MV

SCALE: NTS

JOB No.: 1891/812

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/841

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
22/03/19	1	Refer to #1891/842 for approx. test site locations.	2.06	18.0	104.5	1.97	19.5	175	2.0 Drier	90.5	0	0	0
22/03/19	2		1.96	26.0	100.5	1.94	25.5	175	1.0 Wetter	103.0	0	0	0
22/03/19	3		1.96	20.0	99.5	1.97	20.5	175	0.0 Drier	99.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 11.15am Finish Time: 11.35am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

MICK CROWE
 (Approved Signatory)

Issue Date: 27/3/2019

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1


Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)



Accredited for compliance with ISO/IEC
 17025 - Testing

NATA Accredited Laboratory Number 14561



GEOTECHNICAL LABORATORIES

**GEOTECHNICAL LABORATORIES
ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

DATE: 22/3/19

JOB No.: 1891/842

LOCATION: Arcadia Neighbourhood 3

OPERATOR: MV

CHECKED: EG

Sketch indicating approx. compaction test locations

SCALE: NTS

FIGURE No: -



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/843

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
25/03/19	1	Refer to #1891/844 for approx. test site locations.	2.11	13.0	106.5	1.97	16.5	175	4.0 Drier	77.0	0	0	200
25/03/19	2		2.07	12.5	104.0	1.99	16.0	175	3.5 Drier	77.5	0	0	200
25/03/19	3		1.97	15.0	101.5	1.94	19.0	175	4.0 Drier	79.5	0	0	200
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 8.15am Finish Time: 8.35am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

MICK CROWE
 (Approved Signatory)

Issue Date: 1/4/2019

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1


Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)



Accredited for compliance with ISO/IEC
 17025 - Testing

NATA Accredited Laboratory Number 14561



**GEOTECHNICAL
LABORATORIES**

**GEOTECHNICAL LABORATORIES
ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

DATE: 25/3/19

JOB No.: 1891/844

LOCATION: Arcadia Neighbourhood 3

OPERATOR: MV

CHECKED: EG

Sketch indicating approx. compaction test locations

SCALE: NTS

FIGURE No: -



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/847

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
27/03/19	1	Refer to #1891/848 for approx. test site locations.	1.99	27.0	102.5	1.94	27.0	175	0.5 Wetter	101.0	0	0	0
27/03/19	2		2.02	17.5	102.0	1.98	20.5	175	3.0 Drier	86.0	0	0	0
27/03/19	3		2.06	19.0	100.5	2.06	18.5	175	0.0 Wetter	101.5	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 9.35am Finish Time: 9.55am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Converted Wet Density AS 1289 5.7.1

MICK CROWE

(Approved Signatory)


Issue Date: 2/4/2019



Accredited for compliance with ISO/IEC 17025 - Testing

NATA Accredited Laboratory Number 14561

Soil Layer thickness: 200mm
 Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.8.1
 Field Density, Nuclear Gauge: AS 1289 5.8.1
 Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)



**GEOTECHNICAL
LABORATORIES**

GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 27/3/19

OPERATOR: MV

SCALE: NTS

JOB No.: 1891/848

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES
 ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/849

LOCATION: SYMON BROS - Arcadia Neighbourhood 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
28/03/19	1	Refer to #1891/850 for approx. test site locations.	2.06	17.0	104.5	1.97	19.5	175	2.5 Drier	88.0	0	0	0
28/03/19	2		2.08	22.0	105.5	1.97	22.5	175	0.5 Drier	97.0	0	0	0
28/03/19	3		1.98	24.0	102.5	1.94	24.5	175	0.5 Drier	97.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 2.00pm Finish Time: 2.30pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Converted Wet Density AS 1289 5.7.1

MICK CROWE

(Approved Signatory)


Issue Date: 2/4/2019



Accredited for compliance with ISO/IEC 17025 - Testing

NATA Accredited Laboratory Number 14561

Soil Layer thickness: 200mm
 Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.8.1
 Field Density, Nuclear Gauge: AS 1289 5.8.1
 Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)



**GEOTECHNICAL
LABORATORIES**

GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Neighbourhood 3

Sketch indicating approx. compaction test locations

DATE: 28/3/19

OPERATOR: MV

SCALE: NTS

JOB No.: 1891/850

CHECKED: EG

FIGURE No: -



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1891/906

LOCATION: SYMON BROS - Arcadia Stage 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
1/08/19	1	Refer to #1891/907 for approx. test site locations.	1.93	18.0	95.0	2.04	17.0	175	0.5 Wetter	104.0	0	0	1000
1/08/19	2		1.97	20.5	97.0	2.03	19.0	175	1.5 Wetter	107.5	0	0	500
1/08/19	3		1.94	18.0	95.5	2.03	17.5	175	0.5 Wetter	102.5	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 1.30pm Finish Time: 2.00pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Converted Wet Density AS 1289 5.7.1

MICK CROWE

(Approved Signatory)


Issue Date: 5/8/2019



Accredited for compliance with ISO/IEC 17025 - Testing

NATA Accredited Laboratory Number 14561

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)



**GEOTECHNICAL
LABORATORIES**

**GEOTECHNICAL LABORATORIES
ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023
Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Arcadia Stage 18

Sketch indicating approx. compaction test locations

DATE: 1/8/19

OPERATOR: TM

SCALE: NTS

JOB No.: 1891/907

CHECKED: EG

FIGURE No: -